

- Update for OCT 2025

Landfill

- Reclamation complete, seeded on nov 3rd
- New steel and lorras bin replaced nov 3/25

Water plant & Distribution system

- Samson will be providing update on water system upgrades shortly, grant applications been extended to nov 28/25
- Clarifier requires a drain fitting to be replaced, sourcing parts
- Cleaning uf and ro as required
- RJ electric sourcing a spare vfd for uf skid, in touch with Boole technology and they will be assisting us with replacing it with the same plus a plc program update, Joe furlong from DuPont will be assisting also, quote will be coming shortly
- RJ electric will be changing lights at plant
- Crescent drive sewer issue completed, 20 feet of pipe replaced and bedded in gravel to keep it level
- Tu 5300 program completed and on line okay, chris set up alarms and trending and tested shutdowns nov 3/25
- Spare lake pump ordered

Equipment and Tools - truck dump box requires some work, contacted flash welding for quote

STREETS – PAVING- Aws completed paving awaiting curb replacement?

Town buildings- inspecting and repairs as required

Lagoon/sewer- Manhole inspection done oct 2 no issues.

-OCT 25- Sewer main plugged, on 4th by hoffmans, action out and jetted both directions, a large plug of grease had to be broken up and chased down the pipe .

-Mowed area by lagoon for drainage ditch and roughed out drainage ditch with skid steer, will monitor flows in spring

Grass / Trees – 1 tree for removal on main

NEW /OLD BUSINESS

Joels basement is complete

SKID STEER PUSH BOXES- QUOTE FROM NELSONS, QUOTE FROM BRANDT-\$6205.00

